
Multi-storey precast concrete structures in Romania. Project examples

Projects presented

- 1. COMPLEX SPORTIV DE NATATIE OTOPENI
- 2. MEGAMALL
- 3. THE BRIDGE







CHARACTERISTICS


- Mixed precast- cast in situ moment frame
- Large span roof (approx. 55m)
- 3 floors
- Seats capacity: approx. 2800 persons
- Total built surface: 20.153 sqm
- Ground built surface: 9.582 sqm
- Max. height: 20,6 m




- Beneficiary: CNI
- General Contractor: MBS Group
- General Designer: Arcadia Engineering
- Structural Designer: Arcadia Engineering

REQUIREMENTS

- precision in execution
- appearance
- fast construction
- balanced cost
- easiness in construction
- reduced labour force








PRECAST COLUMNS - MOMENT FIXED CONNECTION







CAST IN SITU RIGID JOINT- MOMENT FRAMES




CAST IN SITU RIGID JOINT













OVERVIEW - ACTUAL SITUATION





OVERVIEWS

CHARACTERISTICS

- Precast- moment frame
- Several intermediate cast-in-situ slabs
- 4 precast buildings; **2G+2(3)F** floors
- 1 cast in situ parching; 2B + 6F
- 8.5 X 8.5 and 8.5 X 17m grid
- Total surface: over 200.000 sqm
- Ground surface: 31.910 sqm
- Length: 225-266 m; width: 72-106 m
- Max. height: 28 m
- Design + execution : 11 months! (execution 9 months)



- Beneficiary: NEPI


- General Contractor: Bog'Art

- General Designer: HBRO

- Structural Designer: Arcadia Engineering

REQUIREMENTS

- FAST CONSTRUCTION!!!
- Reduced costs
- Precision in execution
- Easiness in construction




PARTICULARITIES

- Cast-in-situ concrete for basements during precasting the elements of the upper structure
- As many similar precasting elements; cast-insitu frames added after erection of the precast elements
- Cast-in-situ for the structural elements that were not on the critical path of construction
- Reduced no. of columns at the last floor (cinema and food court) resulting in large spans for the roof; steel trusses for large parts of the roof



PRECAST MOMENT FRAME











FACTORY PRECASTING - SPLICE SLEEVES INSIDE COLUMNS





PRECAST MOMENT MAIN BEAMS







PRECAST PINNED SECONDARY BEAMS – PRECAST SLABS




RIGID JOINT CONNECTION










CAST IN SITU FOR NON SIMETRIC AREAS – ATRIUMS

























OVERVIEWS





OVERVIEWS





2. MEGAMALL

OVERVIEWS

CHARACTERISTICS

- Core wall - moment frame structural system


- Precast moment frames; cast in situ core walls

- 2B+GF+M+10F+TH floors

- Total surface: 51.547 sqm

- Ground surface: 3.451 sqm

- Max. height: 52m



- Beneficiary: Forte Partners

- General Contractor: Bog'Art


- General Designer: Bog'Art

- Structural Designer: Arcadia Engineering

REQUIREMENTS

- FAST CONSTRUCTION!
- precision in execution
- balanced cost
- easiness in construction
- repeatability
- reduced weight of precast elements
- no vertical propping of beams during erection
- connection between precast frame and independent cast in situ core walls








PRECAST COLUMNS – MOMENT FIXED CONNECTION (SPLICE SLEEVE)









FACTORY PRECASTING - SPLICE SLEEVES INSIDE COLUMNS













FACTORY PRECASTING - PRECAST PRETENSIONED BEAMS










CAST IN SITU CORE WALL










PRECAST MOMENT FRAME – CAST IN SITU CORE WALL CONNECTION





PRECAST MOMENT FRAME – CAST IN SITU CORE WALL CONNECTION








- Design taking into consideration reduced capacity of the cranes (less than 8 t/element)
- Precast elements erected in winter season (temperatures below freezing)
- Steel capitels for columns in order to increase the speed of factory production
- Design of structural elements to avoid vertical supports



- Design taking into consideration reduced capacity of the cranes (less than 8 t/element)
- Precast elements erected in winter season (temperatures below freezing)
- Steel capitels for columns in order to increase the speed of factory production
- Design of structural elements to avoid vertical supports



- Design taking into consideration reduced capacity of the cranes (less than 8 t/element)
- Precast elements erected in winter season (temperatures below freezing)
- Steel capitels for columns in order to increase the speed of factory production
- Design of structural elements to avoid vertical supports



- Design taking into consideration reduced capacity of the cranes (less than 8 t/element)
- Precast elements erected in winter season (temperatures below freezing)
- Steel capitels for columns in order to increase the speed of factory production
- Design of structural elements to avoid vertical supports







OVERVIEWS





OVERVIEWS

CONSTRUCTION EVOLUTION

